GOVERNEMNT OF ANDHRA PRADESH

ABSTRACT

Tribal Welfare Department — K. R. Puram Division - R&R — Work Providing Additional Infrastructure facilities to R&R Colony at Peddaraviguderm (V), Kukunuru (M), of West Godavari District", Est. Cost Rs.7881.37/5200.00 lakhs – Sanction of 3rd EOAT up to 30.04.2021 – Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No. 370 **Dated: 23-09-2020.**

Read:-

From the Engineer-in-Chief, Tribal Welfare, Vijayawada, Lr.No.576/DEEIII/AEEV /R&R /Peddavarigudem /3rd EOAT/10/06/2020.

****

O R D E R :

In the reference read above, the Engineer-in-Chief, Tribal Welfare, Vijayawada has stated that the 3rd EOAT proposals for the work "Providing Additional Infrastructure facilities to R&R Colony at Peddaravigudem Kukunuru (M). of West Godavari District". Est., Cost Rs.788.37/5200.00 lakhs sanctioned under R&R Grant duly recommending 3rd EOAT up to 30.04.2021 without proposing LDs.

2. He has further stated that the work was administratively sanctioned for Rs.788I.37 lakhs vide proceedings dt.31-8-2017 & technically sanctioned for Rs.7881.37 lakhs vide proceedings dated 25-9-2017. The work was entrusted to M/s Rayanam, Contractor, Kakinada @ 3.80% excess over the E.C.V with a completion period of 12 months vide agreement dt.25-5-2018. The 1st EOAT is sanctioned for the above work up to 19.12.2019 vide proceedings dt.27-6-2019 & 2nd EOAT is sanctioned for the above work up to Dt.20.05 .2020 vide proceedings dt.30-1-2020.

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada has requested for 3rd EOAT up to 30.042021 (707 Days from Agreement Completion Date, Beyond the powers of (ENC,TW) without proposing LD's duly stating reasons for delay as (1)Non availability of sand because of Government new sand policy (2) Due to covid -19 Lock down. delay in migration of camp labour etc.

4. Government after careful examination of the matter and hereby accord permission to the Engineer-in-Chief, Tribal Welfare, Vijayawada for granting of 3rd Extension of Agreement Time (EOAT) up to 30.04.2021 without LDs for the work "Providing Additional Infrastructure facilities to R&R Colony at Peddaraviguderm (V), Kukunuru (M), of W.G District", Est. Cost Rs.7881.37/5200.00 lakhs sanctioned under R&R grant.

5. The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare (FAC), Vijayawada.
The District Collector, West Godavari District.
The Project Officer, ITDA, West Godavari District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs

//FORWARDED :: BY ORDER//

SECTION OFFICER